

Data Sheet for Infiniti Vision System

Customer _____

Service Request No. _____

Model _____

S/N _____

Date Serviced _____

NOTE: Throughout this checklist, fill in the requested data or indicate completed. Explain N/A's in notes section of this document.

Test Equipment	Equipment	Calibration Number	Calibration Due Date

Check one of the following: ☐ Preventative Maintenance or
(complete section 2.1, then proceed to 2.2)

☐ Service Call/Installation/Upgrade
(start at section 2.2)

2.1. PREVENTATIVE MAINTENANCE CHECK

- 2.1.1 ☐ Inspect and clean front panel touchscreen.
 2.1.2 ☐ Verify Front Panel Display movement
 2.1.3 ☐ Inspect and clean internal console
 2.1.4 ☐ Check ground resistance
 2.1.5 ☐ Inspect system hardware
 2.1.6 ☐ Visually inspect all cables, connectors, PCB's, etc
 2.1.7 ☐ Check and tighten casters.

- 2.1.8 ☐ Check Fluidic Module Hub Rollers
 2.1.9 ☐ System Cooling
 2.1.10 ☐ IV Pole test
 2.1.11 ☐ CPC Connector
 2.1.12 ☐ Inspect Pneumatic Air and Moisture Filters
 2.1.13 ☐ Replace system covers
 2.1.14 ☐ Video Output Test (see step 2.2.13)

2.2. SERVICE FUNCTIONAL TEST

2.2.1. FRONT PANEL TEST

2.2.1.1 DISPLAY

- 2.2.1.1.2 ☐ Verify display shows Setup screen.

2.2.1.2 TOUCH SCREEN/TONE/VOICE

- 2.2.1.2.3 ☐ Verify Touch Screen step changes.
 2.2.1.2.4 ☐ Verify tone/voice responses.

2.2.1.3. CONTROL BUTTONS

- 2.2.1.3.2 ☐ Verify Adjust button

2.2.1.4 MULTIMEDIA CARD DRIVE

- 2.2.1.4.1 ☐ From System to Data Card
 2.2.1.4.2 ☐ Delete Data from System
 2.2.1.4.3 ☐ Restore from Data Card to System
 2.2.1.4.4 ☐ Delete Data from Card
 2.2.1.4.5 ☐ Delete Data from System

2.2.2. REMOTE CONTROL TEST 2.2.2.3 ☐ Verify system changes between selected steps

2.2.3. FLUIDICS MODULE TEST

2.2.4. FOOTSWITCH TEST

2.2.3.1 FMS AUTO LOAD

- 2.2.3.1.3 ☐ Verify FMS Latch Mechanism pulls/holds FMS
 2.2.3.1.4. Record REL_____ from the About Screen

2.2.3.2 ASPIRATION SENSOR CALIBRATION

- 2.2.3.2.1. ☐ Verify FMS calibration passed

2.2.3.3 IRRIGATION FAILSAFE

- 2.2.3.3.4. ☐ Verify list of faults displayed

- 2.2.4.1 ☐ Verify footswitch icon indicates position 0.
 2.2.4.3.1 ☐ Observe change from position 0 to 1 and to 2.
 2.2.4.3.2 ☐ Coag power increases from 0-100% as pedal depressed
 2.2.4.4 ☐ No intermittent response: COAG Power or FTSW icon.
 2.2.4.6 ☐ Verify footswitch detects vibration.
 2.2.4.7 ☐ Verify footswitch vertical, horizontal, and treadle switches (left and right for each).

2.2.5. FLUIDICS SYSTEM TEST - DRY TEST

2.2.5.1. TRANSDUCER ACCURACY

2.2.5.1.6 Record measurements:

DPM	Irrigation Specification	Reading on Display	Aspiration Specification	Reading on Display
+100 ± 1 mmHg	+135 ± 14 cmH2O	+ cmH2O	+100 ± 10 mmHg	+ mmHg
+50 ± 1 mmHg	+68 ± 7 cmH2O	+ cmH2O	+50 ± 10 mmHg	+ mmHg
0 ± 1 mmHg	0 ± 7 cmH2O	cmH2O	0 ± 10 mmHg	mmHg
-60 ± 1 mmHg	0 ± 7 cmH2O	cmH2O	-60 ± 10 mmHg	- mmHg
-200 ± 1 mmHg	0 ± 7 cmH2O	cmH2O	-200 ± 20 mmHg	- mmHg
-400 ± 1 mmHg	0 ± 7 cmH2O	cmH2O	-400 ± 40 mmHg	- mmHg
-600 ± 1 mmHg	0 ± 7 cmH2O	cmH2O	-600 ± 60 mmHg	- mmHg

2.2.5.2. FMS PRIME - WET TEST

2.2.5.2.4. ☐ Verify PRIME completes

Data Sheet for Infiniti Vision System

2.2.5.3. OCCLUSION TEST

2.2.5.3.1 Measurements:

VACUUM LIMIT	ASPIRATE RATE	SPECIFICATION	Reading on Display
6	12	0 to -16 mmHg	- mmHg
26	15	-16 to -36 mmHg	- mmHg
65	25	-55 to -75 mmHg	- mmHg
400	40	-360 to -440 mmHg	- mmHg
600	60	-540 to -660 mmHg	- mmHg

2.2.5.4 RESIDUAL PRESSURE

2.2.5.4.3 ☐ Three readings \leq 15mmHg at 100mmHg

2.2.5.4.4 ☐ Three readings \leq 15mmHg at 400mmHg

2.2.5.4.5 ☐ Three readings \leq 15mmHg at 600mmHg

2.2.6. PNEUMATICS TEST

2.2.6.1 Method: ☐ DPM III/Scopemeter ☐ N/A

2.2.6.1.4 (____ mVp) \geq 231.84 mV at 50cpm

2.2.6.1.5 ☐ \geq 231.84mV for each cut rate 100-800

2.2.6.2 Method: ☐ Probe Drive Test Box/Scopemeter ☐ N/A

2.2.6.2.5 ☐ Peak output > 23psi (1.15Vpp or 2.3 div)

2.2.5.5 ASPIRATION FLOW RATE – Indicate test method used to verify flow rates:

☐ FLOWMETER or ☐ BEAKER

2.2.5.5.1 (____ cc/min) FLOW RATE at 35cc/min (30-40cc/min)

2.2.5.5.2 (____ cc/min) FLOW RATE at 25cc/min (21-29cc/min)

2.2.7. CAUTERY TEST

2.2.7.1 (____ ohms) Cautery Test Load (75.0 \pm 4.0 ohms)

2.2.7.4 (____ MHz) Coag frequency (from 1.43 to 1.67 MHz)

2.2.7.5 (____ VRMS) Coag voltage at 100% (24.4 to 30.4 VRMS)

2.2.7.6 (____ VRMS) Coag voltage at 50% actual (17.4 to 21.4 VRMS)

2.2.7.7 (____ VRMS) Coag voltage at 25% actual (12.2 to 15.2 VRMS)

2.2.8 PHACO AND NEOSONIX DRIVE TEST

2.2.8.1 NeoSonix Load Box Verification.

☐ Unable to use NeoSonix Loadbox, go to Step 2.2.9

2.2.8.1.1 (____ ohms) Connector pin 9 and GND (2.37-2.62 k Ω)

2.2.8.1.2 (____ ohms) MOTOR OUTPUT and GND (9.5-10.5 Ω)

2.2.8.1.3 (____ ohms) MOTOR OUTPUT and MOTOR 1 (9.5-10.5 Ω)

2.2.8.1.4 (____ ohms) MOTOR OUTPUT and MOTOR 2 (9.5-10.5 Ω)

2.2.8.2 PHACO DRIVE TEST

2.2.8.2.5.1 (____ VRMS) 4.62 to 6.93 VRMS

2.2.8.2.5.2 (____ kHz) 33.5 to 37.5kHz

2.2.8.3. NEOSONIX DRIVE TEST

2.2.8.3.5.1. (____ VRMS) 1.785 to 3.775 VRMS

2.2.8.3.5.2. (____ %) 57% to 67% of Duty Cycle

2.2.9 CUSTOMER HANDPIECE CHECK: (perform these tests if customer will provide the use of their handpieces or unable to use Loadbox Check here if handpieces not available ☐)

2.2.9.1. ☐ Customer handpiece(s) operated properly per procedure

Record Customer Handpiece Serial Number(s) (Any additional Handpiece put in Notes Field): (T= Torsional/P=Phaco/N=NeoSonix):

(S/N _____) T ☐ P ☐ N ☐

(S/N _____) T ☐ P ☐ N ☐

2.2.10 AQUALASE™ DRIVE AND PNEUMATIC TEST

2.2.10.1.1 Aqualase™ Load Box Verification. (____ ohms)

(23.0-27.0 Ω)

☐ Unable to use Aqualase Load Box, go to Step 2.2.11

2.2.10.1.4 ☐ Verify Setup screen states "Aqualase™ Test Tuned"

2.2.10.2. AQUALASE™ LOAD VERIFICATION

2.2.10.2.6 ☐ In Magnitude Linear, Limit 100, Pulse, 50pps and Burst Linear, Limit 100, press F/S to pos. 3; verify:

• MAGNITUDE varies 0 to 100, PULSE displays 50pps, BURST varies 0 to 100

2.2.10.2.7 ☐ ScopeMeter above 280vpp, DPM reading above 5psi

2.2.11 CUSTOMER™ AQUALASE™ HANDPIECE CHECK

(perform these tests if customer will provide the use of their handpieces or unable to use Loadbox.. Check here if handpieces not available ☐)

Record Customer Handpiece Serial Number(s) (Any additional Handpiece put in Notes Field): (S/N _____)

(S/N _____)

2.2.11.2 AQUALASE™ HANDPIECE TUNING

2.2.11.2.2 ☐ Verify Handpiece tune displayed on LCD Display

2.2.11.3 AQUALASE™ HANDPIECE USAGE

2.2.11.3.4 ☐ In Magnitude Linear, Limit 100, Pulse, 50pps and Burst Linear, Limit 100, press F/S to pos. 3; verify:

• MAGNITUDE varies 0 to 100, PULSE displays 50pps, BURST varies 0 to 100, Aqualase H/P buzzing sound, Pneumatic Pump occasionally on

2.2.11.3.8 ☐ In Magnitude Fixed, Limit 100, Pulse displays 50pps and Burst Fixed, Limit 100, press F/S to pos. 3; verify:

• MAGNITUDE indicates 100, PULSE displays 50pps, BURST displays 100, Aqualase H/P buzzing sound, Pump occasionally on

2.2.12. BATTERY BACKUP TEST

2.2.12.2 ☐ System closes Windows® and shuts down between 5 sec. and 1 minute

2.2.13. VIDEO OUTPUT TEST

Note: Installation or PM only, otherwise, ☐ N/A

2.2.13.11 ☐ Typed characters appear on display when interface PCB and jumper are connected

2.2.15 HISTORY LOG ENTRY

2.2.15.1 ☐ Entries on log sheet

Test Performed By (PRINT)

Date

Notes: